

Morgan State University Wireless Installation Update 7-27-11 Phase 1			
Campus Location	Percentage Complete	Expected Completion Date	Comments
Green Buildings	90-100% completed		WiSM All Eight Control Module installed and Operational
Orange Buildings	25% - 70%		Installation & Testing
ORL Buildings	0%		Waiting for Physical Plant - Data Drops
Academic External Wireless		Not yet Scheduled	Equipment on Order Phase 2
Alumni House		Not yet Scheduled	Equipment on Order Phase 2
Baldwin Hall		5/13/2011	Physical Plant - Data Drops - Front Desk Operational
Banneker	100%		Operational
Blount Towers	90%	6/3/2011	Operational
Calloway	100%	4/15/2011	Operational
Carnegie	100%	4/22/2011	Operational
Carter Grant Wilson	100%	4/15/2011	Operational
Cummings Hall		5/13/2011	Physical Plant - Data Drops - Front Desk Operational
Dixon	90%	4/15/2011	Operational
Earl S. Richardson Library	100%		
Engineering		Not yet Scheduled	Equipment Not on Order Phase 3
Harper Tubman	90%	5/13/2011	Operational
Holmes		4/22/2011	Physical Plant -Data Drops
Jenkins	70%	4/29/2011	Operational - Waiting for equipment First floor only
McKeldin	100%	4/15/2011	Operational
McMechen	100%	4/15/2011	Operational
MorganView		Not yet Scheduled	Equipment Not on Order Phase 5
Murphy Fine Art		Not yet Scheduled	Equipment Not on Order Phase 4
New Communications		Not yet Scheduled	Equipment on Order Phase 2
O'Connell	70%	6/24/2011	70% Operational - 13 working 2 not working
Portage		Not yet Scheduled	Equipment on Order Phase 2
Rawlings	40%	6/10/2011	temp aps 1 on each floor 2-6 total 5
Rawlings Dining Area		6/17/2011	Physical Plant -Data Drops
Spencer/Key	100%	4/15/2011	Operational
Student Center	100%		
Thurgood Marshall	25%	6/1/2011	Building D Operational- A-B-C Physical Plant - Data Drops
Truth	100%	4/22/2011	Operational
Washington Svc Ctr	25%	5/6/2011	
WiSM (Wireless Service Module)			
Wireless Control Module 101		5/27/2011	At Software level 7.1.116
Wireless Control Module 102		5/27/2011	At Software level 7.1.116
Wireless Control Module 103			At Software level 7.1.116
Wireless Control Module 104		5/27/2011	At Software level 7.1.116
Wireless Control Module 105		5/27/2011	At Software level 7.1.116
Wireless Control Module 106		5/27/2011	At Software level 7.1.116
Wireless Control Module 107		5/27/2011	At Software level 7.1.116
Wireless Control Module 108		5/27/2011	At Software level 7.1.116